F7a

City of Hiawatha

Engineering Department

101 Emmons St., Hiawatha Iowa, 52233-1697
PHONE (319) 393-1515 ext. 511 FAX (319) 393-1516

To: **Mayor and City Council** **Date:** **February 14, 2018**

From: John C Bender PE, City Engineer

Re: **Emmons Street/NCPR/Robins Road Phase II Roadway Package**

Description: **Change Order No. 6**

Report:

This change order adjusts the contract price according to section 4.04 of the standard specifications outlining a $500/day charge for the number of working days the contractor is beyond the contract completion date. The project was not substantial complete until November 10th when the establish completion date was November 3rd. Therefore the contractor was over 5 working days beyond the completion date. The lump sum decrease for change order number 6 will be $2,500.00.

Engineering recommends approval of change order No 6 for a net cost decrease of $2,500. If you need any further information, please let me know.

CHANGE ORDER NO. 6

PROJECT: **EMMONS STREET/NORTH CENTER POINT ROAD/ROBINS ROAD INTERSECTION IMPROVEMENTS PHASE II-ROADWAYPACKAGE**

DATE: February 12, 2018

CONTRACTOR: Rathje Construction
Marion, Iowa

ORIGINAL CONTRACT AMOUNT: $ 2,813,734.76

ORIGINAL CONTRACT

COMPLETION DATE: November 3, 2017

ITEM #1.12: **ADD NEW ITEM-** Project substantially complete November 10, 2017. Decrease cost based upon section 4.04 of standard specifications outlining $500/day for each working day project was beyond the established completion date. Project was 5 working days beyond date until substantial completion. Lump sum cost decrease of $2,500.00.

SCHEDULE: Scheduled completion date of November 3, 2017.

CHANGE ORDER No. 6 SUMMARY:

Item No.	Description	Unit	Unit Price	Quantity	Total Amount
1.12	Decrease cost	LS	$2,500.00	1	$2,500.00
					$2,500.00

Total Change Order No.6 Cost: $2,500.00

Rathje Construction

By: Mary L. Rathje

Title: Secretary

Date: 2-12-2018

Attest

By: Sarah Gilchrist

Title: Controller

Date: 2/12/2018

City of Hiawatha, Iowa

By: _____

Title: _____

Date: _____

DRAFT

RESOLUTION NO. 18-
City Council

RESOLUTION APPROVING CHANGE ORDER #6
2016-2017 Emmons Street/North Center Point Road/Robins Road Intersection Improvements Phase 2 Roadway Package Project
(Project #2151330)

WHEREAS, the City Council of the City of Hiawatha, Iowa, has contracted for the 2016-2017 Emmons Street/North Center Point Road/Robins Road Intersection Improvements Phase 2 Roadway Package Project with Rathje Construction Co., of Marion, Iowa, and

WHEREAS, the City Engineer has recommended Change Order #6 with a decrease of $2,500.00, due to working days over the established project completion date, bringing the total revised contract amount to $2,839,179.90 for the 2016-2017 Emmons Street/North Center Point Road/Robins Road Intersection Improvements Phase 2 Roadway Package Project with Rathje Construction Co., of Marion, Iowa, and

NOW, THEREFORE, BE IT RESOLVED BY THE CITY COUNCIL OF THE CITY OF HIAWATHA, IOWA, to approve Change Order #6 for the 2016-2017 Emmons Street/North Center Point Road/Robins Road Intersection Improvements Phase 2 Roadway Package Project with Rathje Construction Co., of Marion, Iowa, with a decrease in contract amount of $2,500.00, resulting in a revised total project contract amount of $2,839,179.90.

AYES:
NAYS:
ABSENT:

PASSED AND APPROVED this 21st day of February, 2018.

_____
Bill Bennett, Mayor

ATTEST:

_____
Kelly Kornegor, City Clerk